

Coon Rapids Ice Arena Project Progress Update July 19, 2011



CONSTRUCTION



Rain Garden

Work Recently Completed

Progress continues to be made at the site. The electricians are making final connections to light fixtures and mechanical equipment. Once mechanical connections are completed the HVAC system will be up and running which will allow for the temperature to be adjusted to ice making conditions. The rain gardens are completed which trap rain fall and absorb water runoff from the parking lot. Signs on the interior of the building were installed this week and the front entry stair tile is complete.



Refrigeration Room

Work Currently Underway

Pipe fitters are making final connections to refrigeration room equipment and upon completion the system will be operational and ready to make ice. All of the base cabinets and counter tops have been delivered and are being installed. Acoustical and wood slat ceiling installation continues throughout the entry vestibule, concession stand and private offices. Final grading and seeding of the large open area around the arena is being completed.



Concession Stand

Upcoming Work

The concession stand stainless steel cabinet will be delivered and installed in the next couple of weeks along with the concession stand equipment. Final inspections of the electrical, fire alarm and elevator will take place in early August. The rubber flooring is on site and will be installed once the concrete floor has fully cured. Carpet and the remaining floor tile will also be installed.